

### CURRENT PROJECT PHOTO (Photo taken on 02/29/16)



### SITE INFORMATION

The site is one parcel of land consisting approximately 55.32 acres of residential/agriculturally-zoned land. The majority of the site is comprised of undeveloped cleared land used as agricultural fields for hay production.

### SYSTEM INFORMATION

Utility:	<b>NGRID</b>	Load Zone:	<b>WCMA</b>
Type:	<b>Ground Mount</b>		
		<b>Permit</b>	<b>Actual</b>
System Size MWac:		<b>2.700</b>	<b>2.700</b>
System Size MWdc:		<b>3.704</b>	<b>3.704</b>

### DEVELOPMENT PROJECT TEAM

Project Executive:	<b>Aidan Foley</b>
Project Manager:	<b>Mike Marsh</b>
Analyst:	<b>Kathryne Cleary</b>

### PROJECT HEALTH

Health	Stage	Name	Description (brief)	Typ. Dur.	Act. Dur.	Comment
●	Stage 1	Acquisition	LOA, IX App, Site Analysis	3 months	4 months	
●	Stage 2	Development	Regulatory Permits, Impact study	6 months	5 months	
●	Stage 3	Pre-Construction	EPC RFP bid/award, Final Appvls	3 months	2.5 months	
●	Stage 4	Construction	Permission to Operate (PTO)	5 months	TBD	Forecasted 4-mnths
●	Stage 5	Stabilization	Sub. Completion, Utility PTP	20 years	TBD	-

<b>KEY</b>	● No issues, progressing without issues at this time.	● Some issues, but will likely be resolved. [Comments required]	● Significant issues that will adversely impact system size, schedule, etc. [Comments required]
------------	---	---	---

### BUDGET (Original Contract Amount + Approved Change Order(s))

<b>Original Contract Amount</b>	<b>\$7,357,018</b>
-	\$0
<b>Current Contract Amount</b>	<b>\$7,357,018</b>

The Change Order/s (CO) above is/are billed this period.

### SCHEDULE

### KEY MILESTONE DATES

02/01/16	Site Mobilization
03/25/16	Racking Completion
04/15/16	Modules Completion
05/13/16	Electrical Completion
05/20/16	Mechanical Completion
05/25/16	Witness Test Date
05/30/16	COD
06/30/16	Substantial Completion
08/30/16	Final Completion

### KEY EQUIPMENT PROCUREMENT & COMMISSIONING DATES

Item	Del. Date	Actual	Comments
DAS	05/30/16		
Racking	02/29/16		
SH Modules	03/21/16		In MSSS IL warehouse
CS Modules	03/21/16		In LG's NJ warehouse
SMA Inverters	05/19/16		
Switchgear	05/30/16		
Transformer	07/11/16		
Comment:			

### PROJECT NOTES

The EPC contract has been negotiated/signed. To that end, NTP has been issued. Racking deliveries are slated for the 1st./2nd week of March. Site work continues to progress with the access road cut in with the base and gravel to follow. Basins are beginning to take shape. Racking piles are being driven with roughly a 10% refusal rate.

### ACTION ITEMS

In accordance to the latest SWPPP Report from Meridian, Pro Tech is to repair minor blowout of the ECB and add ECB around the southern section of the laydown/site trailer/parking areas.

### CURRENT PROJECT PHOTOS (taken on 02/09/16)



February 17, 2016



February 17, 2016



February 23, 2016



February 17, 2016



February 23, 2016



February 23, 2016

### CURRENT PROJECT PHOTOS (taken on 03/01/16)



March 1, 2016



March 1, 2016



March 1, 2016



March 1, 2016



March 1, 2016



March 1, 2016