

### CURRENT PROJECT PHOTO (Photo taken on 05/09/16)



### SITE INFORMATION

The site is one parcel of land consisting approximately 55.32 acres of residential/agriculturally-zoned land. The majority of the site is comprised of undeveloped cleared land used as agricultural fields for hay production.

### SYSTEM INFORMATION

Utility:	<b>NGRID</b>	Load Zone:	<b>WCMA</b>
Type:	<b>Ground Mount</b>		
System Size MWac:	<b>2.700</b>	Permit	<b>2.700</b>
System Size MWdc:	<b>3.704</b>	Actual	<b>3.704</b>

### DEVELOPMENT PROJECT TEAM

Project Executive:	<b>Aidan Foley</b>
Project Manager:	<b>Mike Marsh</b>
Analyst:	<b>Kathryne Cleary</b>

### PROJECT HEALTH

Health	Stage	Name	Description (brief)	Typ. Dur.	Act. Dur.	Comment
●	Stage 1	Acquisition	LOA, IX App, Site Analysis	3 months	4 months	
●	Stage 2	Development	Regulatory Permits, Impact study	6 months	5 months	
●	Stage 3	Pre-Construction	EPC RFP bid/award, Final Appvls	3 months	2.5 months	
●	Stage 4	Construction	Permission to Operate (PTO)	5 months	TBD	Forecasted 4-mnths
●	Stage 5	Stabilization	Sub. Completion, Utility PTP	20 years	TBD	-

KEY	● No issues, progressing without issues at this time.	● Some issues, but will likely be resolved. [Comments required]	● Significant issues that will adversely impact system size, schedule, etc. [Comments required]
-----	---	---	---

### BUDGET

The project remains tracking/forecasting to remain on budget, within nothing more to report at this time.

### SCHEDULE

With the union electrical mobilization delay, and the additional time it has taken for them to get up to speed acclimating themselves to the project, site and ramping up their crews to the current 54 man crew, the schedule has slipped two weeks. The revised dates have been updated below.

### KEY MILESTONE DATES

02/01/16	Site Mobilization
04/06/16	Racking Completion
04/18/16	Modules Completion
05/20/16	Electrical Completion
06/02/16	Mechanical Completion
06/30/16	Witness Test Date; <i>date pending confirmation</i>
07/31/16	Substantial Completion
08/15/16	PTO
09/30/16	Final Completion

### KEY EQUIPMENT PROCUREMENT & COMMISSIONING DATES

Item	Del. Date	Actual	Comments
DAS	05/30/16		
Racking	02/29/16	03/05/16	
SH Modules	03/21/16	03/14/16	
CS Modules	03/21/16	03/14/16	
SMA Inverters	05/19/16	03/31/16	
Switchgear	05/30/16	04/14/16	
Transformer	07/11/16		
Comment:			

### PROJECT NOTES

The union electrical shop has mobilized. 100% of modules have been installed. Inverters installation is 75% complete. String wiring, and module wiring is underway and effective wire management is being employed. Both equipment pads have been formed and the switchgears have been placed into their final positions, but have yet to be wired. BlueWave has authorized the final positioning of our poles, and ProTech is working to schedule their installation along with accompanying MV work. Due to a delay in dumpster delivery there has been a back-up of construction debris on the site, which is being addressed and completed last week. The recently NGrid mandated Grounding Transformer has been resolved and is due onsite to meet schedule.

### ACTION ITEMS

None to report at this time.

### CURRENT PROJECT PHOTOS (taken 05/01/16 - 05/15/16)



May 2, 2016



May 2, 2016



May 2, 2016



May 5, 2016



May 5, 2016

### CURRENT PROJECT PHOTOS (taken 05/01/16 - 05/15/16)



May 9, 2016



May 9, 2016



May 9, 2016



May 9, 2016



May 9, 2016