

CURRENT PROJECT PHOTO (Photo taken on 06/06/16)



SITE INFORMATION

The site is one parcel of land consisting approximately 55.32 acres of residential/agriculturally-zoned land. The majority of the site is comprised of undeveloped cleared land used as agricultural fields for hay production.

SYSTEM INFORMATION

Utility:	NGRID	Load Zone:	WCMA
Type:	Ground Mount		
		Permit	Actual
System Size MWac:		2.700	2.700
System Size MWdc:		3.704	3.704

DEVELOPMENT PROJECT TEAM

Project Executive:	Aidan Foley
Project Manager:	Mike Marsh
Analyst:	Kathryne Cleary

PROJECT HEALTH

Health	Stage	Name	Description (brief)	Typ. Dur.	Act. Dur.	Comment
●	Stage 1	Acquisition	LOA, IX App, Site Analysis	3 months	4 months	
●	Stage 2	Development	Regulatory Permits, Impact study	6 months	5 months	
●	Stage 3	Pre-Construction	EPC RFP bid/award, Final Appvls	3 months	2.5 months	
●	Stage 4	Construction	Permission to Operate (PTO)	5 months	TBD	Forecasted 4-mnths
●	Stage 5	Stabilized Operations	Sub. Completion, Utility PTP	20 years	TBD	-

KEY

● No issues, progressing without issues at this time.

● Some issues, but will likely be resolved. [Comments required]

● Significant issues that will adversely impact system size, schedule, etc.

BUDGET

The project remains tracking/forecasting to remain on budget, within nothing more to report at this time.

SCHEDULE

Mechanical Completion was reached on 6/4/16. The project continues on schedule for a 7/31/16 Substantial Completion date.

KEY MILESTONE DATES

KEY EQUIPMENT PROCUREMENT & COMMISSIONING DATES

Date	Milestone	Item	Del. Date	Actual	Comments
02/01/16	Site Mobilization				
04/06/16	Racking Completion	DAS	05/30/16	05/26/16	
04/18/16	Modules Completion	Racking	02/29/16	03/05/16	
05/20/16	Electrical Completion	SH Modules	03/21/16	03/14/16	
06/02/16	Mechanical Completion	CS Modules	03/21/16	03/14/16	
06/30/16	Witness Test Date; <i>date pending confirmation</i>	SMA Inverters	05/19/16	03/31/16	
07/31/16	Substantial Completion	Switchgear	05/30/16	04/14/16	
08/15/16	PTO	Transformer	06/08/16	06/08/16	
09/30/16	Final Completion	Comment:			

PROJECT NOTES

100% of electrical equipment has been installed and wired including the grounding transformer and all NGRID pole mounted equipment. The perimeter fence is 98% complete. Small amounts of wire mesh and all gates remain to be installed. Testing, wiring inspections, wire management, and final torqueing are ongoing. Riggs Distler is in the process of demobilizing. Their crew has been reduced from 54 workers to 5, and their trailers are scheduled for removal. Hydroseed in the detention basins and around the site's outer perimeter is starting to germinate. Hydroseeding within the array is expected to occur in the coming weeks when the array is less heavily trafficked.

ACTION ITEMS

None to report at this time.

CURRENT PROJECT PHOTOS (taken 06/01/16 - 06/15/16)



June 3, 2016



June 3, 2016



June 3, 2016



June 3, 2016



June 6, 2016



June 6, 2016

CURRENT PROJECT PHOTOS (taken 06/01/16 - 06/15/16)



June 6, 2016



June 6, 2016



June 13, 2016



June 13, 2016



June 13, 2016



June 13, 2016