

CURRENT PROJECT PHOTO (Photo taken on 06/20/16)



SITE INFORMATION

The site is one parcel of land consisting approximately 55.32 acres of residential/agriculturally-zoned land. The majority of the site is comprised of undeveloped cleared land used as agricultural fields for hay production.

SYSTEM INFORMATION

Utility:	NGRID	Load Zone:	WCMA
Type:	Ground Mount		
		Permit	Actual
System Size MWac:		2.700	2.700
System Size MWdc:		3.704	3.704

DEVELOPMENT PROJECT TEAM

Project Executive:	Aidan Foley
Project Manager:	Mike Marsh
Analyst:	Kathryne Cleary

PROJECT HEALTH

Health	Stage	Name	Description (brief)	Typ. Dur.	Act. Dur.	Comment
●	Stage 1	Acquisition	LOA, IX App, Site Analysis	3 months	4 months	
●	Stage 2	Development	Regulatory Permits, Impact study	6 months	5 months	
●	Stage 3	Pre-Construction	EPC RFP bid/award, Final Appvls	3 months	2.5 months	
●	Stage 4	Construction	Permission to Operate (PTO)	5 months	TBD	Forecasted 4-mnths
●	Stage 5	Stabilized Operations	Sub. Completion, Utility PTP	20 years	TBD	-

KEY

- No issues, progressing without issues at this time.
- Some issues, but will likely be resolved. [Comments required]
- Significant issues that will adversely impact system size, schedule, etc.

BUDGET

The project remains tracking/forecasting to remain on budget, within nothing more to report at this time.

SCHEDULE

Mechanical Completion was reached on 6/4/16. The project continues on schedule for a 7/31/16 Substantial Completion date.

KEY MILESTONE DATES

02/01/16	Site Mobilization
04/06/16	Racking Completion
04/18/16	Modules Completion
05/20/16	Electrical Completion
06/02/16	Mechanical Completion
06/30/16	Witness Test Date; <i>date pending confirmation</i>
07/31/16	Substantial Completion
08/15/16	PTO
09/30/16	Final Completion

KEY EQUIPMENT PROCUREMENT & COMMISSIONING DATES

Item	Del. Date	Actual	Comments
DAS	05/30/16	05/26/16	
Racking	02/29/16	03/05/16	
SH Modules	03/21/16	03/14/16	
CS Modules	03/21/16	03/14/16	
SMA Inverters	05/19/16	03/31/16	
Switchgear	05/30/16	04/14/16	
Transformer	06/08/16	06/08/16	
Comment:			

PROJECT NOTES

System testing is approaching completion. Labelling is ongoing. Hydro seeding will occur once labelling and testing is complete. Materials are being gathered and prepared for the achievement of substantial completion.

ACTION ITEMS

None to report at this time.

CURRENT PROJECT PHOTOS (taken 06/15/16 - 06/30/16)



June 15, 2016



June 15, 2016



June 15, 2016



June 15, 2016



June 15, 2016



June 15, 2016

CURRENT PROJECT PHOTOS (taken 06/15/16 - 06/30/16)



June 20, 2016



June 20, 2016



June 20, 2016



June 20, 2016



June 20, 2016



June 20, 2016