

Site Visit Report



100 Grove Street
Worcester, MA 01605
T 508-856-0321
F 508-856-0357
gravesengineering.com

Date: June 27, 2016
Client: Grafton Planning Board
Project: Brookmeadow Village
Contractor: P.W. Brown, Inc.
Contractor Contact: Doug Brown

Prepared By: Jeffrey Walsh
Arrived on site: 11:35 AM
Left site: 11:55 AM
Site Conditions: Dry
Weather: 80° Clear

RECEIVED

Transmitted by:	
<input checked="" type="checkbox"/> Mail	<input type="checkbox"/> E-mail
<input type="checkbox"/> Hand	<input type="checkbox"/> Other:
<input type="checkbox"/> Fax	

AUG - 2 2016

Comments:

**PLANNING BOARD
GRAFTON, MA**

GEI was on-site at the request of the Planning Board and the developer to observe roadway subgrade.

The contractor had prepared the subgrade for Brookmeadow Lane from station 33+50 to station 37+20. The subgrade appeared to be of good material, 6" minus crushed rock/soil. The subgrade was graded and compacted.

The subgrade at the cul-de-sac was prepared with a 40' radius. The subgrade along the roadway was prepared at 30' wide.

The shoulders are compacted 6" minus crushed rock graded smooth.

The contractor has been crushing rock to 6" minus with a primary crusher. Contractor will crush the 6" minus to usable products with a cone crusher starting tomorrow, 6/28.

The contractor currently has paving scheduled for Friday, 7/1, or Tuesday, 7/5.

The work appeared to be substantially consistent with the approved plans.

Action to be Taken:

Grafton Planning Board will be notified of this site visit by way of this report.

CC: Grafton Engineering Department, Doug Brown, P.W. Brown, Inc., W. Greg Burrill, W.G.B. Construction