

CURRENT PROJECT PHOTO (taken 07/07/16)



SITE INFORMATION

The site is one parcel of land consisting approximately 55.32 acres of residential/agriculturally-zoned land. The majority of the site is comprised of undeveloped cleared land used as agricultural fields for hay production.

SYSTEM INFORMATION

Utility:	NGRID	Load Zone:	WCMA
Type:	Ground Mount		
		Permit	Actual
System Size MWac:		2.700	2.700
System Size MWdc:		3.704	3.704

DEVELOPMENT PROJECT TEAM

Project Executive:	Aidan Foley
Project Manager:	Mike Marsh
Analyst:	-

PROJECT HEALTH

Health	Stage	Name	Description (brief)	Typ. Dur.	Act. Dur.	Comment
●	Stage 1	Acquisition	LOA, IX App, Site Analysis	3 months	4 months	
●	Stage 2	Development	Regulatory Permits, Impact study	6 months	5 months	
●	Stage 3	Pre-Construction	EPC RFP bid/award, Final Appvls	3 months	2.5 months	
●	Stage 4	Construction	Permission to Operate (PTO)	5 months	TBD	Forecasted 4-mnths
●	Stage 5	Stabilized Operations	Sub. Completion, Utility PTP	20 years	TBD	-
KEY	<div>● No issues, progressing without issues at this time.</div> <div>● Some issues, but will likely be resolved. [Comments required]</div> <div>● Significant issues that will adversely impact system size, schedule, etc.</div>					

BUDGET

The project remains tracking/forecasting to remain on budget, within nothing more to report at this time.

SCHEDULE

The project continues on schedule for a 7/31/16 Substantial Completion date. The witness test has been re-scheduled for 7/27/16.

KEY MILESTONE DATES

02/01/16	Site Mobilization
04/06/16	Racking Completion
04/18/16	Modules Completion
05/20/16	Electrical Completion
06/02/16	Mechanical Completion
07/27/16	Witness Test Date; <i>date pending confirmation</i>
08/15/16	Substantial Completion
08/03/16	PTO
09/30/16	Final Completion

KEY EQUIPMENT PROCUREMENT & COMMISSIONING DATES

Item	Del. Date	Actual	Comments
DAS	05/30/16	05/26/16	
Racking	02/29/16	03/05/16	
SH Modules	03/21/16	03/14/16	
CS Modules	03/21/16	03/14/16	
SMA Inverters	05/19/16	03/31/16	
Switchgear	05/30/16	04/14/16	
Transformer	06/08/16	06/08/16	
Comment:			

PROJECT NOTES

The final punch list had been issued from Pro Tech to BlueWave. Punch list work is ongoing. National Grid pushed the witness test date back to 7/27/16 pending additional pole work needing a scheduled outage.

ACTION ITEMS

None to report at this time.

CURRENT PROJECT PHOTOS (taken 07/01/16 - 07/15/16)



July 7, 2016



July 7, 2016



July 7, 2016



July 7, 2016



July 7, 2016



July 7, 2016

CURRENT PROJECT PHOTOS (taken 07/01/16 - 07/15/16)



July 13, 2016



July 13, 2016



July 13, 2016



July 13, 2016



July 13, 2016



July 13, 2016