

Site Visit Report



RECEIVED

FEB 28 2017

100 Grove Street
Worcester, MA 01605

T:(508)856-0321

F:(508)856-0357

www.gravesengineering.com

PLANNING BOARD

Date: February 17, 2017
Client: Grafton Planning Board
Project: Gristmill Village
Contractor: DiPilato Construction Co, Inc.
Contractor Contact: Nick DiPilato

Prepared By: Michael Wilkinson
Arrived on site: 1:50 PM
Left site: 2:20 PM
Site Conditions: Snow/Mud
Weather: 39° Clear

Transmitted by:

- ☒ Mail
☐ Hand
☐ Fax

- ☐ E-mail
☐ Other:

Comments:

GEI was on site to witness drainage installation on Millstone Drive as part of the Gristmill Village subdivision. Upon arrival, I met with Nick DiPilato to review the work. Today, the following was observed:

The following drainage structures have been set and backfilled since my last visit on 2/16:

- Drain Manholes: DMH-6

The following drainage pipe has been set and backfilled since my last visit on 2/16:

- ±95' of 12" Class-IV RCP from DMH-7 to DMH-6
- ±40' of 12" Class-IV RCP from DMH-6 towards outlet control structure 1

Upon my arrival to the site, DiPilato Construction had set and backfilled DMH-6 and were in the process of installing pipe towards the outlet control structure. The pipes were being bedded on crushed stone and set to line and grade with a laser. Pipe joints were sealed with rubber gaskets. The pipes were then backfilled with crushed stone up to the springline which was chinked against the pipe. Sorted trench spoil was used for the remaining backfill and was being compacted by a vibratory plate compactor. DiPilato was backfilling the trench as pipe was being laid.

The work observed appeared to be consistent with the approved plans.

Action to be Taken:

Grafton Planning Board will be notified of this site visit by way of this report.

cc: Grafton Engineering Dept.
DiPilato Construction Co., Inc.