Site Visit Report



FFR 1 0 2017

100 Grove Street Worcester, MA 01605

T:(508)856-0321

F:(508)856-0357

PLANNING BOARD

www.gravesengineering.com

GRAFTON, MA

Weather:

Prepared By:

Site Conditions:

Michael Wilkinson

Grafton Planning Board Arrived on site: Left site:

11:05 AM

Project: Gristmill Village

11:40 AM

Contractor:

DiPilato Construction Co, Inc.

Residual Snow 28º Mostly Cloudy

Contractor Contact:

Nick DiPilato

February 3, 2017

Transmitted by:			
\boxtimes	Mail	☐ E-mail	
	Hand	☐ Other:	
	Fax		

Comments:

Date:

Client:

GEI was on site to witness drainage installation on Millstone Drive as part of the Gristmill Village subdivision. Upon arrival, I met with Nick DiPilato to review the work. Today, the following was observed:

The following drainage structures have been set and backfilled:

Catch Basins: CB-5, 6

During my visit, DiPilato was backfilling CB-5. Upon completion, they began excavating for CB-7 (5-foot diameter, double-grate catch basin) located at the end of the southwestern cul-de-sac. Additionally, frames and grates were being set upon the tops of the previously-installed catch basins.

Structures were installed on a bedding of crushed stone and kent seal was installed between sections. The structures were being backfilled with sorted trench spoil as there were many large rocks and boulders within the soil. The backfilled material was compacted around the structure using a vibratory plate compactor.

The work observed appeared to be consistent with the approved plans.

Action to be Taken:

Grafton Planning Board will be notified of this site visit by way of this report.

Grafton Engineering Dept. cc:

DiPilato Construction Co., Inc.

Photos:

The following photos were taken during today's site visit:



Photo 1: Installation of CB-5 with Kent seal between sections.



Photo 2: Frame and grate on CB-1.