

Site Visit Report

RECEIVED



JAN 17 2017

100 Grove Street
Worcester, MA 01605

T:(508)856-0321

F:(508)856-0357

www.gravesengineering.com

PLANNING BOARD

GRAFTON, MA

Date: January 17, 2017
Client: Grafton Planning Board
Project: 114 Merriam Road
Contractor: Orlando Excavating
Contractor Contact: Steve Orlando

Prepared By: Michael Wilkinson
Arrived on site: 8:05 AM
Left site: 8:20 AM
Site Conditions: Frost
Weather: 28°, Clear

Transmitted by:

- ☒ Mail
☐ Hand
☐ Fax

- ☐ E-mail
☐ Other:

Comments:

GEI was on-site to observe excavation of the common driveway located at 114 Merriam Road. Upon arrival, I met with Steve Orlando of Orlando Excavating to review the work. Today, the following was observed:

Topsoil and subsoil have been removed for approximately the first 300 feet of driveway (station 0+00 to 3+00). The excavation was 20 feet wide for an 18-foot paved roadway. It was informed by Mr. Orlando that 12" of gravel base material was to be installed and rolled on the prepared section of driveway today.

The proposed Infiltration Basin #1 adjacent to the east side of the site driveway has not yet been constructed.

The work observed appeared to be consistent with the approved plans.

Action to be Taken:

Grafton Planning Board will be notified of this site visit by way of this report.

Photos:

The following photos were taken during today's site visit:



Photo 1: Excavation on roadway up to station 3+00.



Photo 2: Topsoil and subsoil removed.