

# Site Visit Report



100 Grove Street  
Worcester, MA 01605

T:(508)856-0321

F:(508)856-0357

www.gravesengineering.com

**Date:** 05/04/16  
**Client:** Grafton Planning Board  
**Project:** Dendee Acres  
**Contractor:** A&A Pavao, Inc.  
**Contractor Contact:** Charlie Kady (Developer)

**Prepared By:** Jeffrey Walsh  
**Arrived on site:** 3:50 PM  
**Left site:** 4:05 PM  
**Site Conditions:** Wet  
**Weather:** 50°, Light rain

#### Transmitted by:

- Mail  
 Hand  
 Fax

- E-mail  
 Other:

#### Construction Progress:

GEI was on-site to observe sidewalk construction along Desrosiers Landing. The contractor and developer were not present during my site visit.

#### Comments:

The contractor had excavated and placed sidewalk gravel along the right (west) side of Desrosiers Landing from station 2+00+/- to station 4+30+/- (12:00 position at cul-de-sac). The gravel appeared to be at least eight inches thick. The gravel had been compacted and graded smooth (as observed at the edges of the sidewalk). Concrete forms had been set for a four-foot wide sidewalk with a thickness of four inches. The sidewalk was approximately three feet off the curb/edging. The concrete had been placed earlier today and was covered with plastic sheeting. The sidewalk surface appeared to have a broom finish.

Sidewalk concrete had previously been placed from station 0+00 (Elmwood Street) to station 2+00+/- and the concrete forms had been removed. The sidewalk thickness was four inches. Expansion joints had been placed every twenty feet and control joints had been placed every five feet. The sidewalk surface had a broom finish.

Joints of the granite curb and granite edging had been pointed with mortar.

The work observed appeared to be consistent with the approved plans.

#### Action to be Taken:

Grafton Planning Board will be notified of this site visit by way of this report.

cc: Grafton Engineering Department  
Charlie Kady