

Site Visit Report



100 Grove Street
Worcester, MA 01605
T 508-856-0321
F 508-856-0357
gravesengineering.com

Date:	June 17, 2016	Prepared By:	Michael Wilkinson
Client:	Grafton Planning Board	Arrived on site:	11:20 AM
Project:	Brookmeadow Village	Left site:	11:40 AM
Contractor:	P.W. Brown, Inc.	Site Conditions:	Dry
Contractor Contact:	Doug Brown	Weather:	73° Clear

Transmitted by:

- | | |
|--|---------------------------------|
| <input checked="" type="checkbox"/> Mail | <input type="checkbox"/> E-mail |
| <input type="checkbox"/> Hand | <input type="checkbox"/> Other: |
| <input type="checkbox"/> Fax | |

Comments:

GEI was on-site at the request of the Planning Board and the developer to observe drainage infrastructure construction.

The contractor had set and backfilled DMH-27 and DMH-28 on Brookmeadow Lane approximately at stations 34+93 and 36+03, respectively. Additionally, CB-35 (located on the left side of Brookmeadow Lane) was installed and piped to DMH-28. CB-36 is to be installed by the end of the day. The pipe connections to structures had been mortared from the outside.

Approximately 155 feet of Class IV 12-inch RCP had been installed to the last structure (DMH-28) on Brookmeadow Lane at station 36+00. The pipe was bedded in 3/4-inch stone up to the spring line which was chinked under the pipe. The pipes were set to line and grade with a laser. The top of the pipe was bedded with 6-inch minus crushed material.

The work appeared to be substantially consistent with the approved plans.

P.W. Brown anticipates paving the end of Brookmeadow Lane before July 4th.

Action to be Taken:

Grafton Planning Board will be notified of this site visit by way of this report.

CC: Grafton Engineering Department, Doug Brown, P.W. Brown, Inc., W. Greg Burrill, W.G.B. Construction

RECEIVED

JUN 24 2016

**PLANNING BOARD
GRAFTON, MA**