

Site Visit Report



100 Grove Street
Worcester, MA 01605
T 508-856-0321
F 508-856-0357
gravesengineering.com

Date:	June 16, 2016	Prepared By:	Michael Wilkinson
Client:	Grafton Planning Board	Arrived on site:	1:00 PM
Project:	Brookmeadow Village	Left site:	1:15 PM
Contractor:	P.W. Brown, Inc.	Site Conditions:	Dry
Contractor Contact:	Doug Brown	Weather:	80° Clear

Transmitted by:	
<input checked="" type="checkbox"/> Mail	<input type="checkbox"/> E-mail
<input type="checkbox"/> Hand	<input type="checkbox"/> Other:
<input type="checkbox"/> Fax	

Comments:

GEI was on-site at the request of the Planning Board and the developer to observe drainage infrastructure construction.

The contractor had installed DMH-26 on Brookmeadow Lane approximately at station 33+55+/- . The contractor also installed CB-33 located on the left side of the right-of-way and backfilled the catch basin.

Approximately 90 feet of Class IV 12-inch RCP had been installed from DMH-26 heading up station towards station 35+00. The pipe was bedded in 3/4-inch stone up to the spring line which was chinked under the pipe. The pipes were set to line and grade with a laser. The top of the pipe was bedded with 6-inch minus crushed material. Pipe and structure installation will continue toward station 36+00.

The work appeared to be substantially consistent with the approved plans.

Action to be Taken:

Grafton Planning Board will be notified of this site visit by way of this report.

CC: Grafton Engineering Department, Doug Brown, P.W. Brown, Inc., W. Greg Burrill, W.G.B. Construction

RECEIVED

JUN 24 2016

**PLANNING BOARD
GRAFTON, MA**