

(Ref. Comprehensive Permit WDRD Bk.46010 pgs.1-37)

<u>NOTES</u>

- 1) CONTRACTOR SHALL PROVIDE POLICE DETAILS DURING THE WORK IN ROUTE-122.
- 2) ALTHOUGH THE EXTENT OF THE WORK ZONE IS SHOWN ABOVE, THE CONTRACTOR SHALL MINIMIZE THE LENGTH OF SHOULDER CLOSING DRUMS SHALL BE PLACED AROUND THE WORK AREA AND PROVIDE A 80'+/- LONG TAPER FROM ROAD SHOULDER TO WORK ZONE.
- 3) THE TRENCH SHALL BE PLATED AT THE END OF THE DAY AND SECURED IN PLACE. THE ROAD SHALL BE OPENED FOR NORMAL TRAFFIC FLOW EXCEPT WITH LIT DRUMS PROTECTING THE PLATE/TRENCH AREA.
- 4) REFLECTORIZED DRUMS SHALL BE ORANGE & WHITE WITH LIGHTS, CONFORMING TO MASS HIGHWAYS TR.7.1
- 5) TEMPORARY TRAFFIC CONTROL DEVICES AND CONSTRUCTION SIGNAGE SHALL BE IN PLACE PRIOR TO THE START OF ANY WORK.
- 6) THE CONTRACTOR SHALL NOTIFY EACH ABUTTER AT LEAST 24 HOURS IN ADVANCE OF ANY WORK THAT WILL REQUIRE THE TEMPORARY CLOSURE OF THEIR ACCESS.
- 7) ALL SIGNS AND TRAFFIC CONTROL DEVICES SHALL CONFORM TO THE MUTCD AND THE MASS HIGHWAYS/ DOT STANDARDS.
- 8) DRUMS SHALL BE SET SUCH THAT A 2' MINIMUM EXISTS BETWEEN THE DRUM AND THE TRENCH AND THAT A MINIMUM OF 11 FEET IS PROVIDED FOR TRAVEL IN EACH LANE.

ROAD COMMONS; AN- TRAFFIC MAN PROVIDENCE 40B SITE PL

RO

195 PROVIDENCE NAGEMENT PLAN

COMMONS, ACHUSETTS


ROAD MASS

PROVIDENCE Y; GRAFTON,

FOR:

PREPARED 43 CORTLA

 \forall



DRAWING SET SHEET 12 OF 12