Submitted at 10/24/16 Public Hearing

COPY

nationalgrid

Town of Grafton
(Town-owned Trees on Scenic Roads)

Town of Grafton
NE Hazard Tree Mitigation Program
Hazard Tree Removal List
Circuit #: 304W1

Number	Site ID	Street Name	House #	Location	Pole #	Dia.	Species	# Stem	Defect Condition	Work Proposed
1	DC99	Wesson St	Lot	AF	2	26	Pine		Lean, weight to line, dieback, thin crown	Remove
2	DC99	Wesson St	Lot	AF	2-3	22	Pine		Lean, weight to line, dieback, thin crown	Remove
3	DC100	Wesson St	5	AF	2-3	12	Oak		Lean, weight to line, heavy dieback	Remove
4	DC100	Wesson St	5	AF	2-3	8	Birch		Lean, weight to line, heavy dieback	Remove
5	DC100	Wesson St	5	AF	2-3	6	Birch		Lean, weight to line, heavy dieback	Remove
6	DC100	Wesson St	7	AF	3-4	30	Oak		One lead lean, weight over lines, irregular growth, dieback, wound 3 feet up trunk with rot	Remove
7	DC101	Wesson St	7	AF	4	34	Oak		Heavy dieback, no root flare, decline	Remove
8	DC102	Wesson St	9	AF	4-5	24	R Maple	2	Lean, weight to line, rot in old branch scars, dieback	Remove
9	DC104	Wesson St	Lot		9-10	24	Oak		Trim 8 inch dead lead road side goes straight up	Trim
10	DC104	Wesson St	Lot		9-10	34	N Maple		Peeling bark; large cavities;fungi	Remove
11	DC106	Wesson St	26		12-13	24	Cherry		Heavy dieback, poor structure, weak species	Remove
12	DC106	Wesson St	26		12-13	12	Cherry		Heavy dieback, poor structure, weak species	Remove
13	DC106	Wesson St	26		12-13	20	Cherry		Heavy dieback, poor structure, weak species	Remove
14	DC110	Wesson St	41	AF	17-17.5	23	Oak		Lean, weight to line, poor structure, dieback	Remove
15	DC111	Wesson St	43	AF	19	28	Ash		More than 50% dead, EAB susceptible	Remove
16	DC114	Wesson St	66	AF	26-27	32	Oak		Trim dead branches over lines	Trim
17	DC114	Wesson St	66	AF	26-27	28	Oak		Trim dead branches over lines	Trim
18	DC117	Wesson St	74		29-30	5	R Maple		Dead	Remove
19	DC119	Willard St	Lot		28-1	42	Oak		Heavy dieback with rot, poor structure. Trim as much dead as possible	Trim
20	DC120	Willard St	Lot	AF	28-1	13	Ash		More than 60% dead, EAB susceptible	Remove

Town of Grafton
(Town-owned Trees on Scenic Roads)

nationalgrid

Town of Grafton										
NE Hazard Tree Mitigation Program										
Hazard Tree Removal List										
Circuit #: 304W1										
Number	**Site ID**	**Street Name**	**House #**	**Location**	**Pole #**	**Dia.**	**Species**	**# Stem**	**Defect Condition**	**Work Proposed**
21	DC120	Willard St	Lot	AF	28-1	11	Ash		More than 60% dead, EAB susceptible	Remove
22	DC120	Willard St	Lot	AF	28-1	20	Ash		More than 70% dead, EAB susceptible	Remove
23	DC121	Willard St	2		28-1	56	Oak		Trim dead material over lines	Trim
24	DC122	Willard St	4	AP	2	26	Locust	2	Minimal crown, dieback cavity at crotch with rot; proximity	Remove
25	DC123	Willard St	27	AF	6-7	26	Oak		Trim dead wood towards lines	Trim
26	DC125	Willard St	Lot		6-7	26	Pine		Weight over lines, very little crown, heavy dieback	Remove
27	DC125	Willard St	Lot	AP	8	28	Pine		Trunk leans to pole, thin crown, weight over lines, trunk 3 feet from pole	Remove
28	DC125	Willard St	Lot	AF	9-10	38	Oak		More than 50% dead, very little crown, wounds on trunk, insect present	Remove
29	DC126	Willard St	Lot		11-12	25	Hickory		Trim dead material over lines	Trim
30	DC127	Willard St	Lot		11-12	20	Oak		Trim dead material over lines	Trim
31	DC127	Willard St	Lot		13-14	45	Oak		Remove dead lead above lines	Trim
32	DC127	Willard St	Lot		15-16	26	Hickory		More than 70% dead	Remove
									Total Removals:	**23**
									Total Trims:	**9**